

San Luis Obispo County Public Works Department
Zone 1/1A – MARCH 2007 STATUS REPORT

1. 1959 Agreement: On March 5, Public Works received a letter from NRCS regarding their comments on the 1959 Agreement.
2. RCD Maintenance Agreement: Revisions by CSLRCD have been submitted to County Counsel for review.
3. Watershed MOU: County Counsel has completed their review of MOU. Public Works staff will send copy of comments with a cover letter to Tony Ferrara after staff has reviewed Counsel's comments.
4. The District has completed raising a portion of the north levee to its design elevation. Approximately 5,000 feet of the north levee between the Union Pacific Railroad crossing and the Highway 1 Bridge was raised between 1 and 2 feet. The total cost of the project was approximately \$100,000. Project costs increased because the District extended the length of the levee to conduct maintenance on and also maximized the levee section by placing as much material as allowed by the environmental permit. The project will improve flood protection for the residents living immediately adjacent and north of the Arroyo Grande Creek in this reach.